

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – Adilabad Circle – PMGSY Phase XII Batch-III- TS01XII065 - Package No.SB PKG.15 – Est Cost Rs.443.32 lakhs + Rs.26.20 lakhs Mtc. Cost – TS01XII065 – L039 – R/f Kuntala K to Mathura thanda in Neradigonda(M) in Adilabad District – EOAT up to 30.09.2020 (548 days) without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 422

Dated: 29-09-2020.

Read:-

From the CE, PR, (PMGSY), Lr.No.AEE/DEE-III 2017-2018/PMGSY/TS1XII065/ADB/2018, dt.23.07.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 30.09.2020 total delay of (548) days in respect of the work "TS01XII065 – L039 – K Kuntala to Mathura Thanda road from Kuntala K to Mathura thanda in Neradigonda Mandal of Adilabad District" without imposing any penalty, as the delay is not attributed to the contractor due to Forest clearance problem.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER